



Funded by
UK Government



Winter 2025

Update on Corby Train Station to Town Centre link road

Works progress so far:

- Full consultation of the scheme has taken place
- The project's installation of traffic and air quality monitoring sensors around the town is now complete. To see more on this please visit the Corby Towns Fund website
- Minor vegetation removal and trimming on Station Road & Elizabeth Street
- Station Road cycleway complete with road resurfacing to follow in warmer weather
- East Avenue footway works complete with road resurfacing to follow in warmer weather
- Elizabeth Street southbound works complete with northbound in progress
- Oakley Road works commenced under lane closures
- Infilling of the pedestrian subway ongoing
- New bus shelters have been installed
- New traffic lights installed on St Marks/Station Road junction

We would like to thank everyone for their patience and understanding during these works by **following the diversion routes in place**. We would like to remind everyone that **all businesses remain open** and accessible as normal. Access for residents continues to be in place. Please ask our onsite team for assistance if needed.

You spoke, we listened:

Concerns have been raised regarding the condition and safety of the alleyway between East Avenue and Wheatley Avenue. Therefore, we have extended our works scope to include the resurfacing of the footway here, new signage and the reinstallation of safety barriers that were originally in place to improve the condition of this area.

Planned Work Dates:

The overall scheme began on the 12th August 2024 and will continue until spring/summer 2025

Phase 1 which covers Elizabeth Street continued from 6th January under a northbound closure until 3rd February. From 3rd February-14th February a full closure will be in place. Final works will then be undertaken under a northbound lane closure

Phase 4 & 5 which covers Oakley Road commenced with lane closures on both westbound and eastbound from 6th January-March 2025

Burghley Drive closure will take place in late February/March (more information will be provided soon) to facilitate embankment works here

Things you need to know:

Please do not hesitate to contact us with any queries at:
CSL@kier.co.uk

To find out more about this scheme please visit
www.corbytownsfund.co.uk

Visit [One Network](#) for more information on roadworks.



North
Northamptonshire
Council

**Thank you for your patience and
understanding whilst works are ongoing.**