



Funded by
UK Government



Spring 2025

Update on Corby Train Station to Town Centre link road

Works progress so far:

- Full consultation of the scheme has taken place
- The traffic and air quality monitoring sensors completed in July 2024 and have been gathering useful data.
- Minor vegetation removal and trimming on Station Road & Elizabeth Street
- Station Road section of the cycleway complete with road resurfacing to commence soon
- East Avenue footway works complete with road resurfacing to follow soon
- Elizabeth Street footway works are complete, with minor works taking place on the footway near Corporation Street and some parking bays closed to facilitate these works. Both directions of the road are now open.
- Oakley Road footway works ongoing with large portions completed
- Infilling of the pedestrian subway near completion
- New bus shelters have been installed
- New traffic lights installed on St Marks/Station Road junction installed last year and have increased the safety of pedestrians due to the introduction of the pedestrian crossing button.
- Tree removal public consultation has taken place

We would like to thank everyone for their patience and understanding during these works by **following the diversion routes in place**. We would like to remind everyone that **all businesses remain open** and accessible as normal. Access for residents continues to be in place. Please ask our onsite team for assistance if needed.

Planned Work Dates:

The overall scheme began on the 12th August 2024 and will continue until spring/summer 2025

Phase 1 which covers Elizabeth Street is now complete. Resurfacing of the road will take place this spring.

Phase 4 & 5 which covers Oakley Road commenced with lane closures on both and eastbound from 6th January- June 2025

Burghley Drive closure will now take place early May due to necessary third-party works. More information on the closure to follow.

Station Road closure will be completed across two phases.

Phase 1 – 6th May to 10th May for resurfacing.

Phase 2- 16th May for high friction surfacing.

East Avenue closure will take place 12th May 2025- 14th May 2025 to facilitate resurfacing works

Elizabeth St & Oakley Rd to be resurfaced following the above dates and dates to be confirmed nearer the time

Things you need to know:

Please do not hesitate to contact us with any queries at: CSL@kier.co.uk

To find out more about this scheme please visit www.corbytownsfund.co.uk

Visit [One Network](http://OneNetwork) for more information on roadworks.



North
Northamptonshire
Council

**Thank you for your patience and
understanding whilst works are ongoing.**